

CBDG-MIT Grant Monthly Progress Report (MPR)

Grant No. – Sub. Name:	le: Lake Bonnet Drainage Basin Flood Hazard and Debris Mitigation Project			
Project Title:				
Funding Awarded:				
Agreement Period:	10/27/2022 - 10/26/2028			
Primary Points of Contact Information:	Tequila James-Murray, Mitigation Team Lead/Grant Manager Phone #850-921-3182 / GM email: tequila.james@deo.myflorida.com DEO - Office of Long-Term Resiliency	Laurie Smith, Manager, Lakes & Stormwater Phone#863-834-6276 / Email: laurie.smith@lakelandgov.net Lana Braddy, Special Projects Coordinator, Lakes & Stormwater Phone#863-834-3327 /Email: lana.braddy@lakelandgov.net		

Activity Reporting Period: JANUARY 2024

An update of this report shall be submitted to DEO ten (10) calendar days after the end of each month.

Section One - Financial Data:

Amount	Funds used this period	Funds used to date	Balance Remaining			
.00	.00	.00	.00			
42,986,390.00	.00	.00	42,986,390.00			
42,986,390.00	.00	.00	42,986,390.00			
	.00	.00 .00 .00 .00 .00	period .00 .00 42,986,390.00 .00			

Section Two - Accomplishments within the <u>Past Month</u>:

1/16/2024 – City staff received Initial Project Information Public Kick-Off meeting collaterals (Elected officials' letters and meeting flyer) from the Consultant (AECOM) for review and comment.

1/18/2024 – City received DOC approval of the following documents: November 2023 MPR, Attachment C – Modification 1, December 2023 MPR, and January 2024 QPR.

1/19/2024 – Meeting invitation letters for the Feb. 15, 2024, Initial Project Information Public Kick-Off Meeting to elected officials and tribes were mailed by the Consultant. The final Meeting flyer is posted on the City project website (English and Spanish versions).

1/22/2024 – City staff received the proposed Press Release and Newspaper Ad for the Feb. 15, 2024, Public Kick-Off meeting from the Consultant for review and comment.

1/25/2024 – English and Bilingual invitations were mailed to property owners identified in the project area by the Consultant for the Feb. 15, 2024 meeting.

1/29/2024 – The rehearsal meeting was set up for Feb. 12, 2024, with internal stakeholders and the Consultant in preparation for the Feb. 15, 2024, Public Kick-Off meeting.

Consultant in preparation for the Feb. 15, 2024, Public Kick-Off meeting.				
Section Three – Issues or risks that have been faced with resolutions:				
None.				
Section Four – Projected activities to be completed within the following Month:				
The English ad will be published in the Lakeland Ledger on Feb. 1, 2024. Spanish ad is scheduled to be published in La Gaceta on Feb. 2. The FAR ad is being planned. The City project website is being updated with the Initial Project Kick-Off Information Public Meeting and advertised in the City of Lakeland's ACCESS Newsletter. The meeting will be held on February 15, 2024, from 6 to 8 p.m. Hybrid Virtual meeting access is also available. (A copy of the Meeting Flyer is attached). Beginning Monday, February 19, the AECOM Drone Survey Team will conduct a LiDAR survey of the study area. (A copy of the Notification is attached). Both the Meeting and Survey flyers are printed in English and Spanish.				
Section Five - Required Submissions:				
 Attachment B - Project Budget Has the Project Budget changed? If answered "Yes", please submit: The Revised Attachment B for review and approval. The explanation for the change+ 	Yes □	No ⊠		
 Attachment C - Activity Work Plan 	Yes ⊠	No □		

 Staffing Plan Were there any Staffing changes? If answered "Yes", please submit the Plant include the Revised Org Chart and Long descriptions. 	Yes □	No ⊠			
 Equipment Transfer/Disposal Were there Equipment Transferred/Dis If answered "Yes", please request a contract Transfer/Disposal Form and disposition Manager. Complete and submit the Equipment 	Yes □	No ⊠			
Section Six – Construction Updates: (only for GIP and CFHP Agreements)					
 Have you started construction? If answered "Yes", please answer next 3 questions. 		Yes □	No ⊠		
 Percentage of Overall Construction CURRENTLY completed? (Approximate) 		%			
Percentage of Overall Construction EXPECTED to be completed next month? (Approximate)		%			
Have you provided 3 to 5 photos showing construction progress for this month? – If not, please do so		Yes □	No □		
This report was prepared by:	Signature and date:				
Laurie Smith and Lana Braddy	Lana R. Braddy	02/9/2024			