

Office of Long-Term Resiliency Subrecipient Monthly Progress Report (MPR)

Grant No. – Sub. Name:		MT047 – City of Lakeland							
Project Title:		Lake Bonnet Drainage Basin Flood Hazard and Debris Mitigation Project							
Funding Awarded:		\$42,986,390.00							
Agreement Period:		10/27/2022 - 10/26/2028							
Primary Points of Contact Information:		Grants Co Phone #8 <u>Joseph.M</u>	ody" McCormick, F pordinator, OLTR 250-921-3182 / GM <u>cCormick@comme</u> ent of Commerce - /	Laurie Smith, Manager, Lakes & Stormwater Phone#863-834-6276 / Email: <u>laurie.smith@lakelandgov.net</u> Lana Braddy, Special Projects Coordinator, Lakes & Stormwater Phone#863-834-3327 /Email: <u>lana.braddy@lakelandgov.net</u>					
Activity Reporting Period: MARCH 2024									
An update of this report shall be submitted to FloridaCommerce ten (10) calendar days after the end of each month.									
Section One – Financial Data:									
	An	nount	Funds used this period	Funds used to date	Balance Remaining				
Leverage Funds (A) *		.00	.00	.00	.00				
CDBG-MIT Funds (B)	42,986,390.00		.00	.00	42,986,390.0				
TOTAL Project Funds (A+B)	42,98	86,390.00	.00	.00	42,986,390.00				
* PLEASE SUBMIT COPIES OF SUPPORTING DOCUMENTATION FOR LEVERAGE FUNDS USED TO YOUR GRANT MANAGER ON A MONTHLY BASIS.									
Section Two – Accomplishments within the <u>Past</u> Month:									

Updated 4/1/2024

3/6/2024 – Receipt of fully executed Amendment One to Subrecipient Agreement from DOC. 3/12/2024 - City submitted February 2024 MPR and resubmitted January 2024 MPR with Mod 2 of Attachment C to DOC PMgr. J. McCormick for review and approval. 3/13/2024 – Receipt of February 2024 MPR and resubmitted January 2024 MPR with Mod 2 of Attachment C approval email from DOC PMgr. J. McCormick. 3/28/2024 – Attend regular update TEAMs meeting with DOC and AECOM staff. AECOM is currently performing a Wetlands Survey and has accomplished the following activities: Wildlife Survey Geotechnical work for the project area Water depths were acquired utilizing a dual-frequency sonar depth sounder Survey work for the floodplain mitigation studies See detailed Data Collection notes and information on the attached AECOM presentation \bigcirc Section Three – Issues or risks that have been faced with resolutions: N/A Section Four – Projected activities to be completed within the following Month: Wetlands Survey . • Geophysical Survey (will identify the interface of soft sediments with firm bottom, sediment layering, and the geology to a depth of 30 ft+ below the existing bottom AECOM will provide the City with a Draft Public Engagement Plan Section Five - Required Submissions: Attachment B - Project Budget Yes 🗆 No 🖂 > Has the Project Budget changed? > If answered "Yes", please submit: The Revised Attachment B for review and approval. The **<u>explanation</u>** for the change. Attachment C - Activity Work Plan Yes 🗆 Has the Activity Work Plan/Project Timeline changed? No 🖂 > If answered "Yes", please submit: The **Revised Attachment C** for review and approval. ٠ The **explanation** for the change. Staffing Plan > Were there any Staffing changes? > If answered "Yes", please submit the **Revised Staffing Plan** which will Yes 🗆 No 🖂 include the Revised Org Chart and Updated names and Job descriptions.

Updated 3/21/2024

Caldwell Building | 107 E. Madison Street | Tallahassee, FL 32399 850.245.7105 | www.FloridaJobs.org | Twitter: @FLACommerce

Proje	 uipment Transfer/Disposal and Tr <pre>iect) Were there Equipment Transferred/Dis <pre>If answered "Yes", please request a co Transfer/Disposal Form and disposition Manager. Complete and submit the Equ Any Equipment purchased specifically</pre></pre>	Yes □ Yes □	No ⊠ No ⊠					
	If answered "Yes", please submit an u Tracking Log listing the current equip dates, etc. for monitoring purposes.							
Section Six – Construction/Plan Updates:								
	Have you started Construction? > If "No", please provide Estimated Const Date:	Yes 🗆	No 🖂					
	> If answered "Yes", please answer nex							
	Percentage of Overall Construction/Pla (Approximate)	%						
	Percentage of Overall Construction/Pla next month? (Approximate)	%						
	 Have you provided 3 to 5 photos show Activities (Outreach meetings, etc) p please attach photos to this report. Please remember to submit, 3 to 5 showing Construction progress. 	Yes 🗆	No 🗆					
This report was prepared by: Lana R. Braddy		Signature and date: Lana R. Braddy	04/10/2024					

Updated 3/21/2024

Caldwell Building | 107 E. Madison Street | Tallahassee, FL 32399 850.245.7105 | www.FloridaJobs.org | Twitter: @FLACommerce