

# Office of Long-Term Resiliency Subrecipient Monthly Progress Report (MPR)

Grant No. – Sub. Name:	MT047 – City of Lakeland			
Project Title:	Lake Bonnet Drainage Basin Flood Hazard and Debris Mitigation Project			
Funding Awarded:	\$42,986,390.00			
Agreement Period:	10/27/2022 - 10/26/2028			
Primary Points of Contact Information:	Joseph "Jody" McCormick, FCCM, Mitigation Team Grants Coordinator, OLTR Phone #850-921-3182 / GM email: Joseph.McCormick@commerce.fl.gov Department of Commerce - Office of Long-Term Resiliency	Laurie Smith, Manager, Lakes & Stormwater Phone#863-834-6276 / Email: laurie.smith@lakelandgov.net Lana Braddy, Special Projects Coordinator, Lakes & Stormwater Phone#863-834-3327 /Email: lana.braddy@lakelandgov.net		

## Activity Reporting Period: APRIL 2024

An update of this report shall be submitted to FloridaCommerce ten (10) calendar days after the end of each month.

### **Section One - Financial Data:**

	Amount	Funds used this period	Funds used to date	Balance Remaining
Leverage Funds (A) *	.00	.00	.00	.00
CDBG-MIT Funds (B)	42,986,390.00	.00	.00	42,986,390.00
TOTAL Project Funds (A+B)	42,986,390.00	.00	.00	42,986,390.00

<sup>\*</sup> PLEASE SUBMIT COPIES OF SUPPORTING DOCUMENTATION FOR LEVERAGE FUNDS USED TO YOUR GRANT MANAGER ON A MONTHLY BASIS.

### Section Two - Accomplishments within the Past Month:

4/11/2024 - Attended regular update TEAMs meeting with DOC and AECOM staff.

4/11-19/2024 – The City transitioned Attachment B and Attachment C, migrating DOC's Amendment One to the City's Subrecipient Agreement.

4/29-30/2024

4/24-25/2024—Lana Braddy, City of Lakeland, Special Projects Coordinator/Grant Manager, and Shirley Stark, AECOM Project Controls, attended HUD OIG Fraud Awareness and Detection Training in West Palm Beach, FL to obtain the required certification.

AECOM is currently developing a geological model and has accomplished the following activities:

- Resistivity Survey was 95% completed. Water depths were acquired utilizing a dual-frequency sonar depth sounder.
- Geotechnical work for the project area was completed.
- Wetlands Delineation Survey was completed.
  - See detailed Data Collection notes and information on the attached 4/25/24 AECOM presentation.

### Section Three - Issues or risks that have been faced with resolutions:

The City relayed to DOC a brief bump-in-the-road regarding budget/deliverables, phases, and invoicing issues in migrating those changes in Activities/Project Deliverables and Project Phases made with DOC's Amendment One, executed on March 19, 2024. Jody McCormick, DOC Proj. Mngr. will review the proposed migration, and the City will update the AECOM Detailed Invoice Form and Attachments B and C.

### Section Four - Projected activities to be completed within the following Month:

- The City is drafting Amendment One to AECOM's Agreement for Professional Engineering and Environmental Consulting Services to mirror DOC's Amendment One to the City's Subrecipient Agreement. A new invoice form will also be developed for AECOM, which will migrate the Activities/Project Deliverables to Amendment One.
- AECOM is preparing a Digital Elevation Model.
- The AECOM team is working on the Feasibility Report.
- AECOM will submit the Draft Public Engagement Plan to the City for review.
- AECOM will submit its first invoice to the City for payment in May 2024. The City will then submit the invoice to DOC for reimbursement to show disbursement activity.

# \* Attachment B - Project Budget > Has the Project Budget changed? > If answered "Yes", please submit: • The Revised Attachment B for review and approval. • The explanation for the change. \* Attachment C - Activity Work Plan > Has the Activity Work Plan/Project Timeline changed? > If answered "Yes", please submit: • The Revised Attachment C for review and approval. • The Revised Attachment C for review and approval. • The explanation for the change.

<ul> <li>Staffing Plan</li> <li>Were there any Staffing changes?</li> <li>If answered "Yes", please submit the include the Revised Org Chart and descriptions.</li> </ul>	Yes □	No ⊠				
<ul> <li>Equipment Transfer/Disposal and Transferoject)</li> <li>Were there Equipment Transferred/Disposal Form and disposition Manager. Complete and submit the Eduipment Purchased Specifically</li> <li>Any Equipment purchased Specifically</li> <li>If answered "Yes", please submit and Tracking Log listing the current equipment purchased.</li> </ul>	Yes □ Yes □	No ⊠				
Section Six - Construction/Plan Updates:						
<ul> <li>Have you started Construction?</li> <li>If "No", please provide Estimated ConDate:</li> <li>If answered "Yes", please answer nex</li> </ul>	Yes □	No ⊠				
<ul> <li>Percentage of Overall Construction/Pla (Approximate)</li> </ul>	%					
Percentage of Overall Construction/Planext month? (Approximate)			%			
<ul> <li>Have you provided 3 to 5 photos show Activities (Outreach meetings, etc) please attach photos to this report.</li> <li>Please remember to submit, 3 to 5 showing Construction progress.</li> </ul>	Yes ⊠	No □				
This report was prepared by: Signature and date:						
Lana R. Braddy	Lana R. Braddy	05/09/2024				